

ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT HIGHLIGHTS - MAY - 2025

SPOT SAFETY

CONTRACT TIP#	COUNTY	TIP	DESCRIPTION OF LOCATION	TMSD	PROJECT MANAGER	PROJECT DESCRIPTION
10-24-232	Stanly	SS-6210AN	NC 740 and SR 1545/SR 1569 (Barnhardt Road).	40K	Zachary Gardner 704-983-4400	Install an all-way stop condition with existing overhead flashers.
10-24-236	Stanly	SS-6210AO	SR 1109 (Buster Road) and SR 1110 (Swift Road).	20K	Zachary Gardner 704-983-4400	Install an all-way stop condition without flashers.

ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT STATUS REPORT - MAY - 2025

***PLEASE NOTE** - This spreadsheet is compiled several weeks prior to the monthly meeting for distribution into the agenda packet. This information is meant to provide a "general" overview of active design & construction projects. Feel free to contact the listed PM directly for detailed questions surrounding current project specifics.*

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
1	EB-5972	STANLY	N. 2nd St	Sidewalk from Park Rdge Rd to Salisbury Ave.	ROW: 2026 LET: 2027	NCDOT- Jeff Burleson 704-983-4461	Planning Underway	
2	EB-5974	STANLY	US 52 Bus	Sidewalk from NC 24/27 to 2nd St.	ROW: 2028 LET: 2029	NCDOT- Jeff Burleson 704-983-4461	Planning Underway	
3	P-5750A	ANSON	CSX SF-line	CSX Polkton Siding Extension	ROW: LET: 2023	NCDOT Brad Smythe 919-707-4118	Construction Underway	CSX constructing via Railroad Agmt
4	R-5798	ANSON	US 74	US 74 (Andrew Jackson Highway from Graham Street to SR 1749 (Allen Pond Road) Widen to Multi-lanes.	ROW: 2029 LET: 2033	NCDOT- Donald Griffith 704-983-4418	Design Work Underway	Design firm given NTP to Re-start project. Schedule reflects 2026-2035 DRAFT STIP SCR submitted
5	SS-6210AE	STANLY	NC200 & BETHEL CH. RD/MEADOW CREEK CH. RD	Install AWS. (All Way Stop) Revise Flasher	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Design Work Underway	
6	R-5871	ANSON	US 74 from NC 742 (GRAHAM ST) to ANSON HS ROAD	Access Management Improvements	ROW: 2029 LET: 2040	AGENCY- Travis Preslar 704-983-4400	Planning Underway	
7	50704	STANLY	NC 205 @ SR 1115 (BIG LICK RD & LIBERTY HILL CHR	Roundabout	ROW: 2026 LET: 2028	NCDOT Randy Bowers 704-983-4418	Planning Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
8	RX-2010B	ANSON	STANBACK FERRY ICE PLANT RD (SR1714) CSX CROSSING 631750C near WADESBORO	Construct Safety Improvements	ROW: 2023 LET: 2024	AGENCY- Nancy Horne 919-707-4105	Construction Underway	
9	RX-2410A	STANLY	OLD CHARLOTTE HGWAY, WSS CROSSING (849910V)	Improve Crossings	ROW: LET: 2024	AGENCY- Nancy Horne 919-707-4105	Construction Underway	
10	R-5758B	ANSON	WADESBORO BYPASS from US 74 to US 52	Construct Freeway on New Location	ROW: 2027 LET: 2029	NCDOT- Bryan Key 919-707-6263	Planning Underway	Funded for PE Only - 2026-2035 DRAFT STIP.
11	BP10-R021	STANLY	OLD AQUADALE RD	Replace Bridge over Little Creek	ROW: 2024 LET: 2026	NCDOT- Yanwei Ma 704-983-4400	ROW Acquisition Underway	
12	BP10-R057	ANSON	PLEASANT HILL CHURCH ROAD SR1122	Replace Bridge over N. Fork of Jones Creek	ROW: 2025 LET: 2026	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
13	B-6048	ANSON	DIGGS ROAD SR1812	Replace Bridge over Jones Creek	ROW: 2023 LET: 2027	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
14	BR-0163	ANSON	NC 742	Replace Bridge over Laness Creek	ROW: 2025 LET: 2029	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
15	BP10-R037	STANLY	MOUNTAIN CREEK ROAD SR1522	Replace Bridge over Little Mountain Creek	ROW: 2026 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	
16	BP10-R024	ANSON	DENNIS ROAD SR1650	Replace Bridge over Flat Fork Creek	ROW: 2024 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	ROW Acquisition Underway	
17	B-5811	STANLY	HOOVER ROAD & ROGERS ROAD	Replace Bridge over Big Bear Creek	ROW: 2028 LET: 2030	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	PROJECT ON HOLD

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
18	2024CPT.10.08.10841	STANLY	MULTIPLE LOCATIONS	Primary Resurfacing (DJ00485)	ROW: LET: 2023	AGENCY- Brad Eagle 704-983-4400	Construction Underway	20% Completed. Estimated completion Fall 2025.
19	2024CPT.10.08.20841	STANLY	MULTIPLE LOCATIONS	Secondary Resurfacing (DJ00485)	ROW: LET: 2023	AGENCY- Brad Eagle 704-983-4400	Construction Underway	20% Completed. Estimated completion Fall 2025.
20	BR-0062	ANSON	US 52	Replace Bridge over S Fork Jones Creek (C204950)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	38% Completed. Estimated completion Spring 2027
21	BR-0063	ANSON	NC 742	Replace Bridge over Richardson Creek (C204969)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	20% Completed. Estimated completion Winter 2027
22	DJ00519	ANSON, UNION	US 74, NC 109 & VARIOUS SECONDARY ROUTES	Microsurfacing (DJ00519)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	25% Completed. Estimated completion August 2025
23	DJ00537	STANLY	VARIOUS SECONDARY ROUTES	Stanly AST (DJ00537)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400		Estimated completion April 2026
24	DJ00535	STANLY	US 52, NC 742, NC 205 & SR 1719	Stanly Resurfacing (DJ00535)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400		Estimated completion October 2026
25	DJ00549	STANLY	US 52 & SR 1258 NEWT ROAD	Stanly Resurfacing (DJ00549)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400		Estimated completion October 2026
26	2024CPT.10.02.20042	ANSON	MULTIPLE LOCATIONS	Secondary FDR	ROW: LET: 2025	AGENCY- Jake Koltiska 704-218-5125	Construction Underway	65% Completed. Estimated completion Fall 2025.
27	2025CPT.10.03.20042	ANSON	MULTIPLE LOCATIONS	Asphalt Surface Treatment	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125		Contractor expected to start summer 2025.
28	2025CPT.10.02.10041	ANSON	MULTIPLE LOCATIONS	Resurfacing	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125		Contractor expected to start fall 2025.

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
29	2025CPT.10.02.10041	ANSON	MULTIPLE LOCATIONS	Resurfacing	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125		Contractor expected to start fall 2025.
30	2025CPT.10.16.20902	ANSON	MULTIPLE LOCATIONS	Asphalt Surface Treatment	ROW: LET: 2025	AGENCY- Jake Koltiska 704-218-5125		Contractor expected to start summer 2025.