

## ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT HIGHLIGHTS - APRIL - 2025

### RECENTLY LET PROJECTS

- **Stanly County Resurfacing Contract Awarded**

NCDOT awarded a \$1.8 million contract to address portions of US-52 & Newt Road.

The contractor is J.T. Russell & Sons Inc. of Albemarle, and slated to complete the project in Fall 2026.

The following sections are slated for resurfacing:

**U.S. 52**

-from Prospect Road to Walnut Drive in Albemarle

-from Austin Road to N.C. 740 in New London

-from Lavasque Street to N.C. 49 in Richfield

**Newt Road**

-from N.C. 24/27 to Canton Road in Albemarle

**DJ00558 - \$333k Contract awarded to construct a left turn lane on W Main St at St Martin Rd in Stanly County.**

Contractor is able to begin work spring 2025 and the completion of the turn lane is expected in summer 2025.

### SPOT SAFETY

CONTRACT TIP#	COUNTY	TIP	DESCRIPTION OF LOCATION	TMSD	PROJECT MANAGER	PROJECT DESCRIPTION
10-24-232	Stanly	SS-6210AN	NC 740 and SR 1545/SR 1569 (Barnhardt Road).	40K	Zachary Gardner 704-983-4400	Install an all-way stop condition with existing overhead flashers.
10-24-236	Stanly	SS-6210AO	SR 1109 (Buster Road) and SR 1110 (Swift Road).	20K	Zachary Gardner 704-983-4400	Install an all-way stop condition without flashers.

## ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT STATUS REPORT - APRIL - 2025

**PLEASE NOTE** - This spreadsheet is compiled several weeks prior to the monthly meeting for distribution into the agenda packet. This information is meant to provide a "general" overview of active design & construction projects. Feel free to contact the listed PM directly for detailed questions surrounding current project specifics.

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
1	P-5750A	ANSON	<b>CSX SF-line</b>	CSX Polkton Siding Extension	<b>ROW:</b> <b>LET:</b> 2023	<b>NCDOT</b> Brad Smythe 919-707-4118	Construction Underway	CSX constructing via Railroad Agmt
2	R-5798	ANSON	<b>US 74</b>	US 74 (Andrew Jackson Highway from Graham Street to SR 1749 (Allen Pond Road) Widen to Multi-lanes.	<b>ROW:</b> 2029 <b>LET:</b> 2033	<b>NCDOT-</b> Donald Griffith 704-983-4418	Planning Underway	Design firm given NTP to Re-start project. Schedule reflects 2026-2035 DRAFT STIP SCR submitted
3	SS-6210AE	STANLY	<b>NC200 &amp; BETHEL CH. RD/MEADOW CREEK CH. RD</b>	Install AWS. (All Way Stop) Revise Flasher	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Brad Eagle 704-983-4400	Design Work Underway	
4	R-5871	ANSON	<b>US 74 from NC 742 (GRAHAM ST) to ANSON HS ROAD</b>	Access Management Improvements	<b>ROW:</b> 2029 <b>LET:</b> 2040	<b>AGENCY-</b> Travis Preslar 704-983-4400	Planning Underway	
5	50704	STANLY	<b>NC 205 @ SR 1115 (BIG LICK RD &amp; LIBERTY HILL CHR</b>	Roundabout	<b>ROW:</b> 2026 <b>LET:</b> 2028	<b>NCDOT</b> Randy Bowers 704-983-4418	Planning Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
6	RX-2010B	ANSON	<b>STANBACK FERRY ICE PLANT RD (SR1714) CSX CROSSING 631750C</b> near <b>WADESBORO</b>	Construct Safety Improvements	<b>ROW:</b> 2023 <b>LET:</b> 2024	<b>AGENCY-</b> Nancy Horne 919-707-4105	Construction Underway	
7	RX-2410A	STANLY	<b>OLD CHARLOTTE HGWAY, WSS CROSSING (849910V)</b>	Improve Crossings	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Nancy Horne 919-707-4105	Construction Underway	
8	R-5758B	ANSON	<b>WADESBORO BYPASS</b> from <b>US 74</b> to <b>US 52</b>	Construct Freeway on New Location	<b>ROW:</b> 2027 <b>LET:</b> 2029	<b>NCDOT-</b> Bryan Key 919-707-6263	Planning Underway	
9	BP10-R021	STANLY	<b>OLD AQUADALE RD</b>	Replace Bridge over Little Creek	<b>ROW:</b> 2024 <b>LET:</b> 2026	<b>NCDOT-</b> Yanwei Ma 704-983-4400	ROW Acquisition Underway	
10	BP10-R057	ANSON	<b>PLEASANT HILL CHURCH ROAD SR1122</b>	Replace Bridge over N. Fork of Jones Creek	<b>ROW:</b> 2025 <b>LET:</b> 2026	<b>NCDOT-</b> Yanwei Ma 704-983-4400	Design Work Underway	
11	B-6048	ANSON	<b>DIGGS ROAD SR1812</b>	Replace Bridge over Jones Creek	<b>ROW:</b> 2023 <b>LET:</b> 2027	<b>NCDOT-</b> Yanwei Ma 704-983-4400	Design Work Underway	
12	BR-0163	ANSON	<b>NC 742</b>	Replace Bridge over Laness Creek	<b>ROW:</b> 2025 <b>LET:</b> 2027	<b>NCDOT-</b> Yanwei Ma 704-983-4400	Design Work Underway	
13	BP10-R037	STANLY	<b>MOUNTAIN CREEK ROAD SR1522</b>	Replace Bridge over Little Mountain Creek	<b>ROW:</b> 2026 <b>LET:</b> 2028	<b>NCDOT-</b> Yanwei Ma 704-983-4400	Planning Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
14	BP10-R024	ANSON	<b>DENNIS ROAD</b> SR1650	Replace Bridge over Flat Fork Creek	<b>ROW:</b> 2024 <b>LET:</b> 2028	<b>NCDOT-</b> Yanwei Ma 704-983-4400	ROW Acquisition Underway	
15	B-5811	STANLY	<b>HOOVER ROAD &amp; ROGERS ROAD</b>	Replace Bridge over Big Bear Creek	<b>ROW:</b> 2028 <b>LET:</b> 2030	<b>NCDOT-</b> Yanwei Ma 704-983-4400	Planning Underway	
16	2024CPT.10. 08.10841	STANLY	<b>MULTIPLE LOCATIONS</b>	Primary Resurfacing (DJ00485)	<b>ROW:</b> <b>LET:</b> 2023	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	20% Completed. Estimated completion Fall 2025.
17	2024CPT.10. 08.20841	STANLY	<b>MULTIPLE LOCATIONS</b>	Secondary Resurfacing (DJ00485)	<b>ROW:</b> <b>LET:</b> 2023	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	20% Completed. Estimated completion Fall 2025.
18	BR-0062	ANSON	<b>US 52</b>	Replace Bridge over S Fork Jones Creek (C204950)	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	38% Completed. Estimated completion Spring 2027
19	BR-0063	ANSON	<b>NC 742</b>	Replace Bridge over Richardson Creek (C204969)	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	20% Completed. Estimated completion Winter 2027
20	DJ00519	ANSON, UNION	<b>US 74, NC 109 &amp; VARIOUS SECONDARY ROUTES</b>	Microsurfacing (DJ00519)	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	25% Completed. Estimated completion August 2025
21	DJ00537	STANLY	<b>VARIOUS SECONDARY ROUTES</b>	Stanly AST (DJ00537)	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Brad Eagle 704-983-4400		Estimated completion April 2026
22	DJ00535	STANLY	<b>US 52, NC 742, NC 205 &amp; SR 1719</b>	Stanly Resurfacing (DJ00535)	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Brad Eagle 704-983-4400		Estimated completion October 2026

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
23	DJ00535	STANLY	<b>US 52 &amp; SR 1258 NEWT ROAD</b>	Stanly Resurfacing (DJ00549)	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Brad Eagle 704-983-4400		Estimated completion October 2026
24	2024CPT.10. 02.20042	ANSON	<b>MULTIPLE LOCATIONS</b>	Secondary FDR	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Jake Koltiska 704-218-5125	Construction Underway	65% Completed. Estimated completion Fall 2025.
25	2025CPT.10. 03.20042	ANSON	<b>MULTIPLE LOCATIONS</b>	Asphalt Surface Treatment	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Jake Koltiska 704-218-5125		Contractor expected to start summer 2025.
26	2025CPT.10. 02.10041	ANSON	<b>MULTIPLE LOCATIONS</b>	Resurfacing	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Jake Koltiska 704-218-5125		Contractor expected to start fall 2025.
27	2025CPT.10. 02.10041	ANSON	<b>MULTIPLE LOCATIONS</b>	Resurfacing	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Jake Koltiska 704-218-5125		Contractor expected to start fall 2025.
28	2025CPT.10. 16.20902	ANSON	<b>MULTIPLE LOCATIONS</b>	Asphalt Surface Treatment	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Jake Koltiska 704-218-5125		Contractor expected to start summer 2025.