

## ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT HIGHLIGHTS - DECEMBER - 2025

### RECENTLY SELECTED SAFETY & MOBILITY PROJECTS

FILE NO #	COUNTY	TIP	DESCRIPTION OF LOCATION	PROJECT DESCRIPTION
10-25-209	Anson	HS-TBD-4-21-25	US 52 from NC 742 to the Ansonville town limits, MP 14.94-22.93.	Install centerline and edgeline rumblestrips with LLPMs.
10-25-219	Union	HS-TBD-4-21-25	SR 1003 (White Store Rd.) from Anson County to US 601, MP 0.00-12.63.	Install edgeline rumblestrips with LLPMs.
10-25-220	Union	HS-TBD-4-21-25	SR 1751 (Monroe-Ansonville Rd.) from Treeway Lane to SR 1772, MP 2.38-9.21.	Install centerline and edgeline rumblestrips with LLPMs.
10-25-224	Union	HS-TBD-4-21-25	SR 1113 (Davis Rd.) from SR 1117 to NC 200, MP 0.00-5.16.	Install centerline and edgeline rumblestrips with LLPMs.
10-25-218	Stanly	HS-TBD-4-21-25	US 52 from SR 1414 to 0.08 mile north of SR 1486, MP 15.37-22.84.	Install centerline and/or edgeline rumblestrips with LLPMs.
10-25-223	Union	HS-TBD-4-21-25	SR 2115 (Stack Rd.) from the South Carolina State line to NC 207, MP 0.00-11.29.	Install centerline and edgeline rumblestrips with LLPMs.
10-25-226	Union (65%), Anson (35%)	HS-TBD-4-21-25	SR 1901 (Hasty Rd.) from 0.3 mile east of SR 1740 to Anson County, Union County, MP 0.03-4.81. SR 1238 (Hasty Rd.) from Union County to	Install edgeline rumblestrips with LLPMs.
10-25-210	Anson	HS-TBD-4-21-25	SR 1110 (Mayesville Rd.) from NC 742 to South Carolina State line, MP 0.00-4.55.	Install edgeline rumblestrips with LLPMs.
10-25-201	Stanly	SS-6210AQ	SR 1968 (St Martin Road) at SR 1970 (Hazard Road).	Install an all-way stop condition without flashers.
10-25-227	Anson	HS-TBD-7-18-25	US 74 and SR 1251 (Horne Town Road)/SR 1469 (Freedom Road).	Converting SR 1251 (Horne Town Road)/SR 1469 (Freedom Road) at US 74 to a directions lefts with U-
10-25-231	Union	HS-TBD-7-18-25	SR 1365 (Stallings Road) in the vicinity of Stallings Municipal Park.	Install a Rectangular Rapid Flashing Beacon at the existing crosswalk and add yield bar pavement
10-25-232	Union	HS-TBD-7-18-25	SR 3286 (Tom Short) and SR 2968 (Carisbrooke Drive)	Install a Rectangular Rapid Flashing Beacon at the existing crosswalk and add yield bar pavement
10-25-204	Union	SS-6210AW	SR 1315 (New Town Road) and SR 1162 (Potter Road).	Install a traffic signal.
10-25-206	Anson	SS-6210AV	NC 109 and SR 1138 (Capel Dairy Road).	Install an all-way stop condition with existing flashers.

**PUBLIC NOTICE / MEETING INFORMATION**

**Union County Roads to Receive Improvements**

**MONROE** – More than 14 miles of roads across Union County will be resurfaced next year, thanks to a \$5 million N.C. Department of Transportation contract earned last month by TrueRock Construction, LLC of Monroe. The contract calls for a section of U.S. 74 West from Rocky River Road to Sardis Church Road and a portion of N.C. 207 between Sandy Ridge Road and Joe Collins Road to be milled and resurfaced and for

**ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT STATUS REPORT - DECEMBER - 2025**

***PLEASE NOTE** - This spreadsheet is compiled several weeks prior to the monthly meeting for distribution into the agenda packet. This information is meant to provide a "general" overview of active design & construction projects. Feel free to contact the listed PM directly for detailed questions surrounding current project specifics.*

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
-----	---------------	--------	-------	---------------------	---------------	-----------------	--------	----------

1	EB-5972	STANLY	N. 2nd St	Sidewalk from Park Rdge Rd to Salisbury Ave.	ROW: 2026 LET: 2027	NCDOT- Jeff Burleson 704-983-4461	Planning Underway	
2	P-5750A	ANSON	CSX SF-line	CSX Polkton Siding Extension	ROW: LET: 2023	NCDOT Brad Smythe 919-707-4118	Construction Underway	CSX constructing via Railroad Agmt
3	R-5798	ANSON	US 74	US 74 (Andrew Jackson Highway from Graham Street to SR 1749 (Allen Pond Road) Widen to Multi-lanes.	ROW: 2029 LET: 2033	NCDOT- Donald Griffith 704-983-4418	Design Work Underway	Design firm given NTP to Re-start project. Schedule reflects 2026-2035 DRAFT STIP SCR submitted
4	SS-6210AE	STANLY	NC200 & BETHEL CH. RD/MEADOW CREEK CH. RD	Install AWS. (All Way Stop) Revise Flasher	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Design Work Underway	
5	R-5758B	ANSON	WADESBORO BYPASS from US 74 to US 52	Construct Freeway on New Location		NCDOT- Bryan Key 919-707-6263	Planning Underway	Funded for PE Only - 2026-2035 DRAFT STIP.

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
6	R-5871	ANSON	<b>US 74 from NC 742 (GRAHAM ST) to ANSON HS ROAD</b>	Access Management Improvements	<b>ROW:</b> 2029 <b>LET:</b> 2040	<b>AGENCY-</b> Travis Preslar 704-983-4400	Planning Underway	
7	50704	STANLY	<b>NC 205 @ SR 1115 (BIG LICK RD &amp; LIBERTY HILL CHR</b>	Roundabout	<b>ROW:</b> 2026 <b>LET:</b> 2028	<b>NCDOT</b> Randy Bowers 704-983-4418	Design Work Underway	
8	RX-2010B	ANSON	<b>STANBACK FERRY ICE PLANT RD (SR1714) CSX CROSSING 631750C near WADESBORO</b>	Construct Safety Improvements	<b>ROW:</b> 2023 <b>LET:</b> 2024	<b>AGENCY-</b> Nancy Horne 919-707-4105	Construction Underway	
9	RX-2410A	STANLY	<b>OLD CHARLOTTE HGWY, WSS CROSSING (849910V)</b>	Improve Crossings	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Nancy Horne 919-707-4105	Construction Underway	
10	R-5758B	ANSON	<b>WADESBORO BYPASS from US 74 to US 52</b>	Construct Freeway on New Location		<b>NCDOT-</b> Bryan Key 919-707-6263	Planning Underway	Funded for PE Only - 2026-2035 DRAFT STIP.
11	BP10-R021	STANLY	<b>OLD AQUADALE RD</b>	Replace Bridge over Little Creek	<b>ROW:</b> 2024 <b>LET:</b> 2026	<b>NCDOT-</b> Yanwei Ma 704-983-4400	Design Work Underway	Project at 90% Plans
12	BP10-R057	ANSON	<b>PLEASANT HILL CHURCH ROAD SR1122</b>	Replace Bridge over N. Fork of Jones Creek	<b>ROW:</b> 2025 <b>LET:</b> 2026	<b>NCDOT-</b> Yanwei Ma 704-983-4400	Design Work Underway	
13	B-6048	ANSON	<b>DIGGS ROAD SR1812</b>	Replace Bridge over Jones Creek	<b>ROW:</b> 2023 <b>LET:</b> 2027	<b>NCDOT-</b> Yanwei Ma 704-983-4400	Design Work Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
14	BR-0163	ANSON	NC 742	Replace Bridge over Laness Creek	ROW: 2025 LET: 2029	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
15	BP10-R037	STANLY	MOUNTAIN CREEK ROAD SR1522	Replace Bridge over Little Mountain Creek	ROW: 2026 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	
16	BP10-R024	ANSON	DENNIS ROAD SR1650	Replace Bridge over Flat Fork Creek	ROW: 2024 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	ROW Acquisition Underway	
17	B-5811	STANLY	HOOVER ROAD & ROGERS ROAD	Replace Bridge over Big Bear Creek	ROW: 2028 LET: 2030	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	PROJECT ON HOLD
18	2024CPT.10.08.10841	STANLY	MULTIPLE LOCATIONS	Primary Resurfacing (DJ00485)	ROW: 2023 LET: 2023	AGENCY- Brad Eagle 704-983-4400	Construction Underway	Awaiting punchlist completion
19	2024CPT.10.08.20841	STANLY	MULTIPLE LOCATIONS	Secondary Resurfacing (DJ00485)	ROW: 2023 LET: 2023	AGENCY- Brad Eagle 704-983-4400	Construction Underway	Awaiting punchlist completion
20	BR-0062	ANSON	US 52	Replace Bridge over S Fork Jones Creek (C204950)	ROW: 2024 LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	
21	BR-0063	ANSON	NC 742	Replace Bridge over Richardson Creek (C204969)	ROW: 2024 LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	
22	DJ00519	ANSON / UNION	US 74, NC 109 & VARIOUS SECONDARY ROUTES	Microsurfacing (DJ00519)	ROW: 2024 LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	PROJECT COMPLETE END EDIT 2/2026

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
23	DJ00537	STANLY	VARIOUS SECONDARY ROUTES	Stanly AST (DJ00537)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Construction Underway	PROJECT COMPLETE END EDIT 2/2026
24	DJ00535	STANLY	US 52, NC 742, NC 205 & SR 1719	Stanly Resurfacing (DJ00535)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Construction Underway	2 of 3 maps partially complete.
25	DJ00549	STANLY	US 52 & SR 1258 NEWT ROAD	Stanly Resurfacing (DJ00549)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Design Work Underway	Project anticipated to begin Spring 2026.
26	2025CPT.10.03.20042	ANSON	MULTIPLE LOCATIONS	Asphalt Surface Treatment	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125	Construction Underway	75 percent complete, estimated completion spring 2026.
27	2025CPT.10.02.10041	ANSON	MULTIPLE LOCATIONS	Resurfacing	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125	Construction Underway	Awaiting punchlist completion
28	HS-2410F	ANSON	US 74 & ANSON SENIOR HIGH SCHOOL RD.	Install Crosswalks, Curb Ramps and Guardrail	ROW: LET: 2025 2027	AGENCY- Donald Harward 704-983-4400	Design Work Underway	
29	B-4410A	ANSON	US 52 & PINKSTON RIVER RD. (SR-1627)	Install Water Line from US 52 Westerly along Pinkston River Rd. for about 1000' +/-	ROW: LET: 2026	AGENCY- Donald Harward 704-983-4401	Design Work Underway	
30	HS-2410I	STANLY	NC 73 & Nelson Mt Rd. (SR-1243) & CANE Rd.	Re-align Intersection and construct Left Turn Lanes on NC 73.	ROW: LET: 2026 2028	AGENCY- Donald Harward 704-983-4402	Design Work Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
31	EB-5857	STANLY	NC 200	Install Sidewalk along the West side of NC 200 from Love Chapel Rd. to 180' +/- North of Willow Creek Dr. then crossing NC 200 and proceeding Northerly along the East side of NC 200 to Carmel Dr.	ROW: LET: 2025	AGENCY- Donald Harward 704-983-4403	Construction Underway	Precon Mtg. held on 12/11/2025. Contractor slated to begin in early 2026.
32	50391	STANLY	W. MAIN ST. & ST. MARTIN Rd. IN ALBEMARLE	Install Left Turn Lane on W. Main St. onto ST. Martin Rd.	ROW: LET: 2025	AGENCY- Donald Harward 704-983-4404	PROJECT COMPLETE	END EDIT 3/2026