

ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT HIGHLIGHTS - JULY - 2025

RECENTLY LET PROJECTS

DJ00567: Replace Culvert on Troy Medlin Rd

- ~\$642K contract awarded to replace the culvert over Branch of Richardson Creek on Troy Medlin Rd in Union County.
- The contractor can begin work summer 2025 and the completion date of the bridge is expected summer 2026.

PUBLIC NOTICE / MEETING INFORMATION

MONROE – N.C. Department of Transportation contractors to replace a culvert at Bull Branch. A \$764,306 million contract was recently earned by Eastern Structures LLC of Mocksville to deliver the project. Crews will close East Lawyers Road between McIntyre Road and Olive Branch Road to safely replace the culvert by Summer 2026. Grading, drainage and paving activities also fall under the contract.

When the road closure occurs, drivers will be detoured along McIntyre Road and Olive Branch Road, returning to East Lawyers Road.

RECENTLY SELECTED SAFETY & MOBILITY PROJECTS

FILE NO #	COUNTY	TIP	DESCRIPTION OF LOCATION	PROJECT DESCRIPTION
10-25-209	Anson	HS-TBD-4-21-25	US 52 from NC 742 to the Ansonville town limits, MP 14.94-22.93.	Install centerline and edgeline rumblestrips with LLPMS.
10-25-219	Union	HS-TBD-4-21-25	SR 1003 (White Store Rd.) from Anson County to US 601, MP 0.00-12.63.	Install edgeline rumblestrips with LLPMS.
10-25-220	Union	HS-TBD-4-21-25	SR 1751 (Monroe-Ansonville Rd.) from Treeway Lane to SR 1772, MP 2.38-9.21.	Install centerline and edgeline rumblestrips with LLPMS.
10-25-224	Union	HS-TBD-4-21-25	SR 1113 (Davis Rd.) from SR 1117 to NC 200, MP 0.00-5.16.	Install centerline and edgeline rumblestrips with LLPMS.
10-25-218	Stanly	HS-TBD-4-21-25	US 52 from SR 1414 to 0.08 mile north of SR 1486, MP 15.37-22.84.	Install centerline and/or edgeline rumblestrips with LLPMS.
10-25-223	Union	HS-TBD-4-21-25	SR 2115 (Stack Rd.) from the South Carolina State line to NC 207, MP 0.00-11.29.	Install centerline and edgeline rumblestrips with LLPMS.
10-25-226	Union (65%), Anson (35%)	HS-TBD-4-21-25	SR 1901 (Hasty Rd.) from 0.3 mile east of SR 1740 to Anson County, Union County, MP 0.03-4.81. SR 1238 (Hasty Rd.) from Union County to SR 1252, Anson County, MP 0.00-2.47.	Install edgeline rumblestrips with LLPMS.
10-25-210	Anson	HS-TBD-4-21-25	SR 1110 (Mayesville Rd.) from NC 742 to South Carolina State line, MP 0.00-4.55.	Install edgeline rumblestrips with LLPMS.
10-25-201	Stanly	SS-6210AQ	SR 1968 (St Martin Road) at SR 1970 (Hazard Road).	Install an all-way stop condition without flashers.

ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT STATUS REPORT - JULY - 2025

***PLEASE NOTE** - This spreadsheet is compiled several weeks prior to the monthly meeting for distribution into the agenda packet. This information is meant to provide a "general" overview of active design & construction projects. Feel free to contact the listed PM directly for detailed questions surrounding current project specifics.*

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
1	EB-5972	STANLY	N. 2nd St	Sidewalk from Park Rdge Rd to Salisbury Ave.	ROW: 2026 LET: 2027	NCDOT- Jeff Burleson 704-983-4461	Planning Underway	
2	P-5750A	ANSON	CSX SF-line	CSX Polkton Siding Extension	ROW: LET: 2023	NCDOT Brad Smythe 919-707-4118	Construction Underway	CSX constructing via Railroad Agmt
3	R-5798	ANSON	US 74	US 74 (Andrew Jackson Highway from Graham Street to SR 1749 (Allen Pond Road) Widen to Multi-lanes.	ROW: 2029 LET: 2033	NCDOT- Donald Griffith 704-983-4418	Design Work Underway	Design firm given NTP to Re-start project. Schedule reflects 2026-2035 DRAFT STIP SCR submitted
4	SS-6210AE	STANLY	NC200 & BETHEL CH. RD/MEADOW CREEK CH. RD	Install AWS. (All Way Stop) Revise Flasher	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Design Work Underway	
5	R-5871	ANSON	US 74 from NC 742 (GRAHAM ST) to ANSON HS ROAD	Access Management Improvements	ROW: 2029 LET: 2040	AGENCY- Travis Preslar 704-983-4400	Planning Underway	
6	50704	STANLY	NC 205 @ SR 1115 (BIG LICK RD & LIBERTY HILL CHR	Roundabout	ROW: 2026 LET: 2028	NCDOT Randy Bowers 704-983-4418	Design Work Underway	
7	RX-2010B	ANSON	STANBACK FERRY ICE PLANT RD (SR1714) CSX CROSSING 631750C near WADESBORO	Construct Safety Improvements	ROW: 2023 LET: 2024	AGENCY- Nancy Horne 919-707-4105	Construction Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
8	RX-2410A	STANLY	OLD CHARLOTTE HGWY, WSS CROSSING (849910V)	Improve Crossings	ROW: LET: 2024	AGENCY- Nancy Horne 919-707-4105	Construction Underway	
9	R-5758B	ANSON	WADESBORO BYPASS from US 74 to US 52	Construct Freeway on New Location		NCDOT- Bryan Key 919-707-6263	Planning Underway	Funded for PE Only - 2026-2035 DRAFT STIP.
10	BP10-R021	STANLY	OLD AQUADALE RD	Replace Bridge over Little Creek	ROW: 2024 LET: 2026	NCDOT- Yanwei Ma 704-983-4400	ROW Acquisition Underway	
11	BP10-R057	ANSON	PLEASANT HILL CHURCH ROAD SR1122	Replace Bridge over N. Fork of Jones Creek	ROW: 2025 LET: 2026	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
12	B-6048	ANSON	DIGGS ROAD SR1812	Replace Bridge over Jones Creek	ROW: 2023 LET: 2027	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
13	BR-0163	ANSON	NC 742	Replace Bridge over Laness Creek	ROW: 2025 LET: 2029	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
14	BP10-R037	STANLY	MOUNTAIN CREEK ROAD SR1522	Replace Bridge over Little Mountain Creek	ROW: 2026 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	
15	BP10-R024	ANSON	DENNIS ROAD SR1650	Replace Bridge over Flat Fork Creek	ROW: 2024 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	ROW Acquisition Underway	
16	B-5811	STANLY	HOOVER ROAD & ROGERS ROAD	Replace Bridge over Big Bear Creek	ROW: 2028 LET: 2030	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	PROJECT ON HOLD
17	2024CPT.10.08.10841	STANLY	MULTIPLE LOCATIONS	Primary Resurfacing (DJ00485)	ROW: LET: 2023	AGENCY- Brad Eagle 704-983-4400	Construction Underway	
18	2024CPT.10.08.20841	STANLY	MULTIPLE LOCATIONS	Secondary Resurfacing (DJ00485)	ROW: LET: 2023	AGENCY- Brad Eagle 704-983-4400	Construction Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
19	BR-0062	ANSON	US 52	Replace Bridge over S Fork Jones Creek (C204950)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	
20	BR-0063	ANSON	NC 742	Replace Bridge over Richardson Creek (C204969)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	
21	DJ00519	ANSON, UNION	US 74, NC 109 & VARIOUS SECONDARY ROUTES	Microsurfacing (DJ00519)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	
22	DJ00537	STANLY	VARIOUS SECONDARY ROUTES	Stanly AST (DJ00537)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400		Estimated completion April 2026
23	DJ00535	STANLY	US 52, NC 742, NC 205 & SR 1719	Stanly Resurfacing (DJ00535)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400		Estimated completion October 2026
24	DJ00549	STANLY	US 52 & SR 1258 NEWT ROAD	Stanly Resurfacing (DJ00549)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400		Estimated completion October 2026
25	2024CPT.10. 02.20042	ANSON	MULTIPLE LOCATIONS	Secondary FDR	ROW: LET: 2025	AGENCY- Jake Koltiska 704-218-5125	PROJECT COMPLETE	PROJECT COMPLETE End Edit 9/2025
26	2025CPT.10. 03.20042	ANSON	MULTIPLE LOCATIONS	Asphalt Surface Treatment	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125		Contractor expected to start August 2025.
27	2025CPT.10. 02.10041	ANSON	MULTIPLE LOCATIONS	Resurfacing	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125		Contractor expected to start fall 2025.
28	2025CPT.10. 16.20902	UNION	MULTIPLE LOCATIONS	Asphalt Surface Treatment	ROW: LET: 2025	AGENCY- Jake Koltiska 704-218-5125		Expected completion late Summer 2025.
29	HS-2410F	ANSON	US 74 & ANSON SENIOR HIGH SCHOOL RD.	Install Crosswalks, Curb Ramps and Guardrail	ROW: 2025 LET: 2027	AGENCY- Donald Harward 704-983-4400	Design Work Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
30	B-4410A	ANSON	US 52 & PINKSTON RIVER RD. (SR-1627)	Install Water Line from US 52 Westerly along Pinkston River Rd. for about 1000' +/-	ROW: LET: 2026	AGENCY- Donald Harward 704-983-4401	Design Work Underway	
31	HS-2410I	STANLY	NC 73 & Nelson Mt Rd. (SR-1243) & CANE Rd.	Re-align Intersection and construct Left Turn Lanes on NC 73.	ROW: 2026 LET: 2028	AGENCY- Donald Harward 704-983-4402	Design Work Underway	
32	EB-5857	STANLY	NC 200	Install Sidewalk along the West side of NC 200 from Love Chapel Rd. to 180' +/- North of Willow Creek Dr. then crossing NC 200 and proceeding Northerly along the East side of NC 200 to Carmel Dr.	ROW: LET: 2025	AGENCY- Donald Harward 704-983-4403	Utility Relocation Underway	
33	50391	STANLY	W. MAIN ST. & ST. MARTIN Rd. IN ALBEMARLE	Install Left Turn Lane on W. Main St. onto ST. Martin Rd.	ROW: LET: 2025	AGENCY- Donald Harward 704-983-4404	Construction Underway	