

**ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT HIGHLIGHTS - JUNE - 2025**

**RECENTLY LET PROJECTS**

**DJ00566: Replace Bridge on Cheraw Rd**

~\$1.15M contract awarded to replace the bridge over Wallace Branch on Cheraw Rd in Union County.

The contractor can begin work summer 2025 and the completion date of the bridge is expected summer 2026.

**SPOT SAFETY**

FILE NO #	COUNTY	TIP	DESCRIPTION OF LOCATION	Funded By: FEDERAL FUNDS	Funded/ Approved By: BOT	PROJECT DESCRIPTION	EST.TIME PROJECT COMPLETION (%)	EST. LET DATE
10-25-209	Anson	HS-TBD-4-21-25	US 52 from NC 742 to the Ansonville town limits, MP 14.94-22.93.	4/21/2025		Install centerline and edgeline rumblestipes with LLPMS.	0%	
10-25-219	Union	HS-TBD-4-21-25	SR 1003 (White Store Rd.) from Anson County to US 601, MP 0.00-12.63.	4/21/2025		Install edgeline rumblestipes with LLPMS.	0%	
10-25-220	Union	HS-TBD-4-21-25	SR 1751 (Monroe-Ansonville Rd.) from Treeway Lane to SR 1772, MP 2.38-9.21.	4/21/2025		Install centerline and edgeline rumblestipes with LLPMS.	0%	
10-25-224	Union	HS-TBD-4-21-25	SR 1113 (Davis Rd.) from SR 1117 to NC 200, MP 0.00-5.16.	4/21/2025		Install centerline and edgeline rumblestipes with LLPMS.	0%	
10-25-218	Stanly	HS-TBD-4-21-25	US 52 from SR 1414 to 0.08 mile north of SR 1486, MP 15.37-22.84.	4/21/2025		Install centerline and/or edgeline rumblestripes with LLPMS.	0%	
10-25-223	Union	HS-TBD-4-21-25	SR 2115 (Stack Rd.) from the South Carolina State line to NC 207, MP 0.00-11.29.	4/21/2025		Install centerline and edgeline rumblestipes with LLPMS.	0%	

**SPOT SAFETY**

FILE NO #	COUNTY	TIP	DESCRIPTION OF LOCATION	Funded By: FEDERAL FUNDS	Funded/ Approved By: BOT	PROJECT DESCRIPTION	EST. TIME PROJECT COMPLETION (%)	EST. LET DATE
10-25-226	Union (65%), Anson (35%)	HS-TBD-4-21-25	SR 1901 (Hasty Rd.) from 0.3 mile east of SR 1740 to Anson County, Union County, MP 0.03-4.81. SR 1238 (Hasty Rd.) from Union County to SR 1252, Anson County, MP 0.00-2.47.	4/21/2025		Install edgeline rumblestripes with LLPMS.	0%	
10-25-210	Anson	HS-TBD-4-21-25	SR 1110 (Mayesville Rd.) from NC 742 to South Carolina State line, MP 0.00-4.55.	4/21/2025		Install edgeline rumblestripes with LLPMS.	0%	
10-25-201	Stanly	SS-6210AQ	SR 1968 (St Martin Road) at SR 1970 (Hazard Road).		6/5/2025	Install an all-way stop condition without flashers.	50%	

**PUBLIC NOTICE / MEETING INFORMATION**

**Section of Salisbury Street in Wadesboro Named After Local Leader**

**WADESBORO** - Motorists can now see "Harold C. Smith Highway" signs along 2.5 miles of U.S. 52/Salisbury Street. A replica sign was unveiled at a ceremony on June 2 by members of the Smith family surrounded by loved ones, friends and former colleagues.

## ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT STATUS REPORT - JUNE - 2025

***PLEASE NOTE** - This spreadsheet is compiled several weeks prior to the monthly meeting for distribution into the agenda packet. This information is meant to provide a "general" overview of active design & construction projects. Feel free to contact the listed PM directly for detailed questions surrounding current project specifics.*

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
1	EB-5972	STANLY	<b>N. 2nd St</b>	Sidewalk from Park Rdge Rd to Salisbury Ave.	<b>ROW:</b> 2026 <b>LET:</b> 2027	<b>NCDOT-</b> Jeff Burleson 704-983-4461	Planning Underway	
2	EB-5974	STANLY	<b>US 52 Bus</b>	Sidewalk from NC 24/27 to 2nd St.	<b>ROW:</b> 2028 <b>LET:</b> 2029	<b>NCDOT-</b> Jeff Burleson 704-983-4461	Planning Underway	
3	P-5750A	ANSON	<b>CSX SF-line</b>	CSX Polkton Siding Extension	<b>ROW:</b> <b>LET:</b> 2023	<b>NCDOT</b> Brad Smythe 919-707-4118	Construction Underway	CSX constructing via Railroad Agmt
4	R-5798	ANSON	<b>US 74</b>	US 74 (Andrew Jackson Highway from Graham Street to SR 1749 (Allen Pond Road) Widen to Multi-lanes.	<b>ROW:</b> 2029 <b>LET:</b> 2033	<b>NCDOT-</b> Donald Griffith 704-983-4418	Design Work Underway	Design firm given NTP to Re-start project. Schedule reflects 2026-2035 DRAFT STIP SCR submitted
5	SS-6210AE	STANLY	<b>NC200 &amp; BETHEL CH. RD/MEADOW CREEK CH. RD</b>	Install AWS. (All Way Stop) Revise Flasher	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Brad Eagle 704-983-4400	Design Work Underway	
6	R-5871	ANSON	<b>US 74 from NC 742 (GRAHAM ST) to ANSON HS ROAD</b>	Access Management Improvements	<b>ROW:</b> 2029 <b>LET:</b> 2040	<b>AGENCY-</b> Travis Preslar 704-983-4400	Planning Underway	
7	50704	STANLY	<b>NC 205 @ SR 1115 (BIG LICK RD &amp; LIBERTY HILL CHR</b>	Roundabout	<b>ROW:</b> 2026 <b>LET:</b> 2028	<b>NCDOT</b> Randy Bowers 704-983-4418	Design Work Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
8	RX-2010B	ANSON	STANBACK FERRY ICE PLANT RD (SR1714) CSX CROSSING 631750C near WADESBORO	Construct Safety Improvements	ROW: 2023 LET: 2024	AGENCY- Nancy Horne 919-707-4105	Construction Underway	
9	RX-2410A	STANLY	OLD CHARLOTTE HGWAY, WSS CROSSING (849910V)	Improve Crossings	ROW: LET: 2024	AGENCY- Nancy Horne 919-707-4105	Construction Underway	
10	R-5758B	ANSON	WADESBORO BYPASS from US 74 to US 52	Construct Freeway on New Location	ROW: 2027 LET: 2029	NCDOT- Bryan Key 919-707-6263	Planning Underway	Funded for PE Only - 2026-2035 DRAFT STIP.
11	BP10-R021	STANLY	OLD AQUADALE RD	Replace Bridge over Little Creek	ROW: 2024 LET: 2026	NCDOT- Yanwei Ma 704-983-4400	ROW Acquisition Underway	
12	BP10-R057	ANSON	PLEASANT HILL CHURCH ROAD SR1122	Replace Bridge over N. Fork of Jones Creek	ROW: 2025 LET: 2026	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
13	B-6048	ANSON	DIGGS ROAD SR1812	Replace Bridge over Jones Creek	ROW: 2023 LET: 2027	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
14	BR-0163	ANSON	NC 742	Replace Bridge over Laness Creek	ROW: 2025 LET: 2029	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
15	BP10-R037	STANLY	MOUNTAIN CREEK ROAD SR1522	Replace Bridge over Little Mountain Creek	ROW: 2026 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	
16	BP10-R024	ANSON	DENNIS ROAD SR1650	Replace Bridge over Flat Fork Creek	ROW: 2024 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	ROW Acquisition Underway	
17	B-5811	STANLY	HOOVER ROAD & ROGERS ROAD	Replace Bridge over Big Bear Creek	ROW: 2028 LET: 2030	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	PROJECT ON HOLD

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
18	2024CPT.10.08.10841	STANLY	<b>MULTIPLE LOCATIONS</b>	Primary Resurfacing (DJ00485)	<b>ROW:</b> <b>LET:</b> 2023	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	
19	2024CPT.10.08.20841	STANLY	<b>MULTIPLE LOCATIONS</b>	Secondary Resurfacing (DJ00485)	<b>ROW:</b> <b>LET:</b> 2023	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	
20	BR-0062	ANSON	<b>US 52</b>	Replace Bridge over S Fork Jones Creek (C204950)	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	
21	BR-0063	ANSON	<b>NC 742</b>	Replace Bridge over Richardson Creek (C204969)	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	
22	DJ00519	ANSON, UNION	<b>US 74, NC 109 &amp; VARIOUS SECONDARY ROUTES</b>	Microsurfacing (DJ00519)	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Brad Eagle 704-983-4400	Construction Underway	
23	DJ00537	STANLY	<b>VARIOUS SECONDARY ROUTES</b>	Stanly AST (DJ00537)	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Brad Eagle 704-983-4400		Estimated completion April 2026
24	DJ00535	STANLY	<b>US 52, NC 742, NC 205 &amp; SR 1719</b>	Stanly Resurfacing (DJ00535)	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Brad Eagle 704-983-4400		Estimated completion October 2026
25	DJ00549	STANLY	<b>US 52 &amp; SR 1258 NEWT ROAD</b>	Stanly Resurfacing (DJ00549)	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Brad Eagle 704-983-4400		Estimated completion October 2026
26	2024CPT.10.02.20042	ANSON	<b>MULTIPLE LOCATIONS</b>	Secondary FDR	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Jake Koltiska 704-218-5125	Construction Underway	
27	2025CPT.10.03.20042	ANSON	<b>MULTIPLE LOCATIONS</b>	Asphalt Surface Treatment	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Jake Koltiska 704-218-5125		Contractor expected to start summer 2025.
28	2025CPT.10.02.10041	ANSON	<b>MULTIPLE LOCATIONS</b>	Resurfacing	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Jake Koltiska 704-218-5125		Contractor expected to start fall 2025.

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
29	2025CPT.10.02.10041	ANSON	<b>MULTIPLE LOCATIONS</b>	Resurfacing	<b>ROW:</b> <b>LET:</b> 2024	<b>AGENCY-</b> Jake Koltiska 704-218-5125		Contractor expected to start fall 2025.
30	2025CPT.10.16.20902	ANSON	<b>MULTIPLE LOCATIONS</b>	Asphalt Surface Treatment	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Jake Koltiska 704-218-5125		Contractor expected to start summer 2025.
31	HS-2410F	ANSON	<b>US 74 &amp; ANSON SENIOR HIGH SCHOOL RD.</b>	Install Crosswalks, Curb Ramps and Guardrail	<b>ROW:</b> 2025 <b>LET:</b> 2027	<b>AGENCY-</b> Donald Harward 704-983-4400	Design Work Underway	
32	B-4410A	ANSON	<b>US 52 &amp; PINKSTON RIVER RD. (SR-1627)</b>	Install Water Line from US 52 Westerly along Pinkston River Rd. for about 1000' +/-	<b>ROW:</b> <b>LET:</b> 2026	<b>AGENCY-</b> Donald Harward 704-983-4401	Design Work Underway	
33	HS-2410I	STANLY	<b>NC 73 &amp; Nelson Mt Rd. (SR-1243) &amp; CANE Rd.</b>	Re-align Intersection and construct Left Turn Lanes on NC 73.	<b>ROW:</b> 2026 <b>LET:</b> 2028	<b>AGENCY-</b> Donald Harward 704-983-4402	Design Work Underway	
34	EB-5857	STANLY	<b>NC 200</b>	Install Sidewalk along the West side of NC 200 from Love Chapel Rd. to 180' +/- North of Willow Creek Dr. then crossing NC 200 and proceeding Northerly along the East side of NC 200 to Carmel Dr.	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Donald Harward 704-983-4403	Utility Relocation Underway	
35	50391	STANLY	<b>W. MAIN ST. &amp; ST. MARTIN Rd. IN ALBEMARLE</b>	Install Left Turn Lane on W. Main St. onto ST. Martin Rd.	<b>ROW:</b> <b>LET:</b> 2025	<b>AGENCY-</b> Donald Harward 704-983-4404	Construction Underway	