

ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT HIGHLIGHTS - NOVEMBER - 2025

RECENTLY SELECTED SAFETY & MOBILITY PROJECTS

FILE NO #	COUNTY	TIP	DESCRIPTION OF LOCATION	PROJECT DESCRIPTION
10-25-209	Anson	HS-TBD-4-21-25	US 52 from NC 742 to the Ansonville town limits, MP 14.94-22.93.	Install centerline and edgeline rumblestrips with LLPMS.
10-25-219	Union	HS-TBD-4-21-25	SR 1003 (White Store Rd.) from Anson County to US 601, MP 0.00-12.63.	Install edgeline rumblestrips with LLPMS.
10-25-220	Union	HS-TBD-4-21-25	SR 1751 (Monroe-Ansonville Rd.) from Treeway Lane to SR 1772, MP 2.38-9.21.	Install centerline and edgeline rumblestrips with LLPMS.
10-25-224	Union	HS-TBD-4-21-25	SR 1113 (Davis Rd.) from SR 1117 to NC 200, MP 0.00-5.16.	Install centerline and edgeline rumblestrips with LLPMS.
10-25-218	Stanly	HS-TBD-4-21-25	US 52 from SR 1414 to 0.08 mile north of SR 1486, MP 15.37-22.84.	Install centerline and/or edgeline rumblestrips with LLPMS.
10-25-223	Union	HS-TBD-4-21-25	SR 2115 (Stack Rd.) from the South Carolina State line to NC 207, MP 0.00-11.29.	Install centerline and edgeline rumblestrips with LLPMS.
10-25-226	Union (65%), Anson (35%)	HS-TBD-4-21-25	SR 1901 (Hasty Rd.) from 0.3 mile east of SR 1740 to Anson County, Union County, MP 0.03-4.81. SR 1238 (Hasty Rd.) from Union County to SR 1252, Anson County, MP 0.00-2.47.	Install edgeline rumblestrips with LLPMS.
10-25-210	Anson	HS-TBD-4-21-25	SR 1110 (Mayesville Rd.) from NC 742 to South Carolina State line, MP 0.00-4.55.	Install edgeline rumblestrips with LLPMS.
10-25-201	Stanly	SS-6210AQ	SR 1968 (St Martin Road) at SR 1970 (Hazard Road).	Install an all-way stop condition without flashers.

RECENTLY LET PROJECTS

STANLY COUNTY - Resurfacing of 1 Section of US 52, 2 Sections of NC 740 and 6 Secondary Roads - WBS No.: 2026CPT.10.11.10841, 2026CPT.10.11.20841 CONTRACT NO.: DJ00582 - J. T. Russell & Sons Inc. has been awarded the above-mentioned project. NCDOT shall proceed with award of the above project in the amount of \$3,288,964.43.

PUBLIC NOTICE / MEETING INFORMATION

ALBEMARLE – Drivers will soon have a smoother ride on a section of U.S. 52, two sections of N.C. 740 and six secondary routes in Stanly County thanks to a \$3.3 million N.C. Department of Transportation resurfacing contract earned by contractor J.T. Russell and Sons Inc.

ROCKY RIVER RPO & NC DOT - DIVISION 10 PROJECT STATUS REPORT - NOVEMBER - 2025

PLEASE NOTE - This spreadsheet is compiled several weeks prior to the monthly meeting for distribution into the agenda packet. This information is meant to provide a "general" overview of active design & construction projects. Feel free to contact the listed PM directly for detailed questions surrounding current project specifics.

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
-----	---------------	--------	-------	---------------------	---------------	-----------------	--------	----------

1	EB-5972	STANLY	N. 2nd St	Sidewalk from Park Rdge Rd to Salisbury Ave.	ROW: 2026 LET: 2027	NCDOT- Jeff Burleson 704-983-4461	Planning Underway	
2	P-5750A	ANSON	CSX SF-line	CSX Polkton Siding Extension	ROW: LET: 2023	NCDOT Brad Smythe 919-707-4118	Construction Underway	CSX constructing via Railroad Agmt
3	R-5798	ANSON	US 74	US 74 (Andrew Jackson Highway from Graham Street to SR 1749 (Allen Pond Road) Widen to Multi-lanes.	ROW: 2029 LET: 2033	NCDOT- Donald Griffith 704-983-4418	Design Work Underway	Design firm given NTP to Re-start project. Schedule reflects 2026-2035 DRAFT STIP SCR submitted
4	SS-6210AE	STANLY	NC200 & BETHEL CH. RD/MEADOW CREEK CH. RD	Install AWS. (All Way Stop) Revise Flasher	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Design Work Underway	
5	R-5871	ANSON	US 74 from NC 742 (GRAHAM ST) to ANSON HS ROAD	Access Management Improvements	ROW: 2029 LET: 2040	AGENCY- Travis Preslar 704-983-4400	Planning Underway	
6	50704	STANLY	NC 205 @ SR 1115 (BIG LICK RD & LIBERTY HILL CHR	Roundabout	ROW: 2026 LET: 2028	NCDOT Randy Bowers 704-983-4418	Design Work Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
7	RX-2010B	ANSON	STANBACK FERRY ICE PLANT RD (SR1714) CSX CROSSING 631750C near WADESBORO	Construct Safety Improvements	ROW: 2023 LET: 2024	AGENCY- Nancy Horne 919-707-4105	Construction Underway	
8	RX-2410A	STANLY	OLD CHARLOTTE HWY, WSS CROSSING (849910V)	Improve Crossings	ROW: LET: 2024	AGENCY- Nancy Horne 919-707-4105	Construction Underway	
9	R-5758B	ANSON	WADESBORO BYPASS from US 74 to US 52	Construct Freeway on New Location		NCDOT- Bryan Key 919-707-6263	Planning Underway	Funded for PE Only - 2026-2035 DRAFT STIP.
10	BP10-R021	STANLY	OLD AQUADALE RD	Replace Bridge over Little Creek	ROW: 2024 LET: 2026	NCDOT- Yanwei Ma 704-983-4400	Utility Relocation Underway	
11	BP10-R057	ANSON	PLEASANT HILL CHURCH ROAD SR1122	Replace Bridge over N. Fork of Jones Creek	ROW: 2025 LET: 2026	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
12	B-6048	ANSON	DIGGS ROAD SR1812	Replace Bridge over Jones Creek	ROW: 2023 LET: 2027	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
13	BR-0163	ANSON	NC 742	Replace Bridge over Laness Creek	ROW: 2025 LET: 2029	NCDOT- Yanwei Ma 704-983-4400	Design Work Underway	
14	BP10-R037	STANLY	MOUNTAIN CREEK ROAD SR1522	Replace Bridge over Little Mountain Creek	ROW: 2026 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
15	BP10-R024	ANSON	DENNIS ROAD SR1650	Replace Bridge over Flat Fork Creek	ROW: 2024 LET: 2028	NCDOT- Yanwei Ma 704-983-4400	ROW Acquisition Underway	
16	B-5811	STANLY	HOOVER ROAD & ROGERS ROAD	Replace Bridge over Big Bear Creek	ROW: 2028 LET: 2030	NCDOT- Yanwei Ma 704-983-4400	Planning Underway	PROJECT ON HOLD
17	2024CPT.10. 08.10841	STANLY	MULTIPLE LOCATIONS	Primary Resurfacing (DJ00485)	ROW: LET: 2023	AGENCY- Brad Eagle 704-983-4400	Construction Underway	Awaiting punchlist completion
18	2024CPT.10. 08.20841	STANLY	MULTIPLE LOCATIONS	Secondary Resurfacing (DJ00485)	ROW: LET: 2023	AGENCY- Brad Eagle 704-983-4400	Construction Underway	Awaiting punchlist completion
19	BR-0062	ANSON	US 52	Replace Bridge over S Fork Jones Creek (C204950)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	
20	BR-0063	ANSON	NC 742	Replace Bridge over Richardson Creek (C204969)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	
21	DJ00519	ANSON / UNION	US 74, NC 109 & VARIOUS SECONDARY ROUTES	Microsurfacing (DJ00519)	ROW: LET: 2024	AGENCY- Brad Eagle 704-983-4400	Construction Underway	Awaiting punchlist completion
22	DJ00537	STANLY	VARIOUS SECONDARY ROUTES	Stanly AST (DJ00537)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Construction Underway	Awaiting punchlist completion
23	DJ00535	STANLY	US 52, NC 742, NC 205 & SR 1719	Stanly Resurfacing (DJ00535)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Construction Underway	Estimated completion October 2026

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
24	DJ00549	STANLY	US 52 & SR 1258 NEWT ROAD	Stanly Resurfacing (DJ00549)	ROW: LET: 2025	AGENCY- Brad Eagle 704-983-4400	Design Work Underway	Estimated completion October 2026
25	DJ00560	CABARRUS	Kannapolis Pkwy, Various Secondary Routes	Resurfacing	LET: 2025	AGENCY- Brad Eagle 704-983-4400	Construction Underway	Project anticipated to begin September 2025.
26	2025CPT.10.03.20042	ANSON	MULTIPLE LOCATIONS	Asphalt Surface Treatment	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125	Construction Underway	75 percent complete, estimated completion spring 2026.
27	2025CPT.10.02.10041	ANSON	MULTIPLE LOCATIONS	Resurfacing	ROW: LET: 2024	AGENCY- Jake Koltiska 704-218-5125	Construction Underway	Awaiting punchlist completion
28	HS-2410F	ANSON	US 74 & ANSON SENIOR HIGH SCHOOL RD.	Install Crosswalks, Curb Ramps and Guardrail	ROW: 2025 LET: 2027	AGENCY- Donald Harward 704-983-4400	Design Work Underway	
29	B-4410A	ANSON	US 52 & PINKSTON RIVER RD. (SR-1627)	Install Water Line from US 52 Westerly along Pinkston River Rd. for about 1000' +/-	ROW: LET: 2026	AGENCY- Donald Harward 704-983-4401	Design Work Underway	
30	HS-2410I	STANLY	NC 73 & Nelson Mt Rd. (SR-1243) & CANE Rd.	Re-align Intersection and construct Left Turn Lanes on NC 73.	ROW: 2026 LET: 2028	AGENCY- Donald Harward 704-983-4402	Design Work Underway	

NO#	CONTRACT TIP#	COUNTY	ROUTE	PROJECT DESCRIPTION	PROJECT DATES	PROJECT MANAGER	STATUS	COMMENTS
31	EB-5857	STANLY	NC 200	Install Sidewalk along the West side of NC 200 from Love Chapel Rd. to 180' +/- North of Willow Creek Dr. then crossing NC 200 and proceeding Northerly along the East side of NC 200 to Carmel Dr.	ROW: LET: 2025	AGENCY- Donald Harward 704-983-4403	Construction Underway	Received low Bids, but need additional funding for local match if we award.
32	50391	STANLY	W. MAIN ST. & ST. MARTIN Rd. IN ALBEMARLE	Install Left Turn Lane on W. Main St. onto ST. Martin Rd.	ROW: LET: 2025	AGENCY- Donald Harward 704-983-4404	Construction Underway	

